

## A. Executive Summary

Kilo's equitable adjustment request is summarized below, in Table 1.

**Table 1: Equitable Adjustment Request Summary**

#	Request For	Notes	Delay Type	Days	\$ Claimed	Page
1	Delays	Base Access Denied	1	73	69,964	4
2	Delays	Changes	2	182	98,510	5
3	Delays	Holidays, Events	3	19	0	5
4	Delays	Weather	4	2	0	6
5	Assets	Seized by Militia	N/A	-	345,187	6
6	Maintenance	HQ Building	N/A	-	62,956	7
7	Changes	Additional Work	N/A	-	91,050	9
8	Bonds	Surety Bonds	N/A	-	<u>233,095</u>	9
Total				276	\$ 900,762	

The Al Nasir Base Headquarters project experienced delays due to Eagle base access denials, changes ordered by the local customer, and Jordanian holidays. Table 2 summarizes these delays. Sections 1, 2, 3, and 4, along with Appendix A, provide backup detail for the data provided in Table 2. Relevant quality control reports are included in Attachment A, a separate document.

**Table 2: Delays Summary**

#	Start Date	End Date	Delay Type	Days Claimed	\$ Claimed
1	29 February 2016	29 February 2016	1	1	827
2	01 March 2016	09 March 2016	1	8	6,174
3	30 March 2016	31 March 2016	1	2	3,702
4	02 April 2016	12 April 2016	1	10	15,046
5	05 October 2016	08 October 2016	1	4	2,728
6	20 December 2016	31 December 2016	1	10	15,683
7	02 January 2017	08 January 2017	1	6	6,012
8	11 March 2017	21 March 2017	1	9	8,663
9	27 March 2017	27 March 2017	1	1	899
10	02 April 2017	05 April 2017	1	4	2,613
11	09 April 2017	17 April 2017	1	8	3,887